




- Project Progress
- Construction Interface with Local Communities
- Traffic impacts
- Public Outreach Plan
- Cost Update



- Project Progress
- Construction Interface with Local Communities
- Traffic impacts
- Public Outreach Plan
- Cost Update

SM 101 EXPRESS LANES PROJECT PROJECT UPDATES







South of Whipple:


- HOV to Express Lane conversion construction began March 2019
- Substantial civil construction completion anticipated February 2020
- Toll System 65% design is underway

• North of Whipple:

- 100% Design Plans for new lanes completed
 September 30th
- Construction targeted to begin in early January
- Toll System design will begin in February

CONSTRUCTION ACTIVITIES














- Project Progress
- Construction Interface with Local Communities
- Traffic impacts
- Public Outreach Plan
- Cost Update







STAGE 1 – OUTSIDE WIDENING









STAGE 2 – MEDIAN & PAVING WORK



SM 101 EXPRESS LANES PROJECT NORTHERN SEGMENT CONSTRUCTION









Cities:

- -Redwood City
- -San Carlos
- -Belmont
- -Foster City
- -San Mateo
- -Burlingame
- -Hillsborough
- -Millbrae
- -San Bruno
- -South San Francisco

Minor Work in:

- -East Palo Alto
- -Menlo Park
- -Palo Alto

Noticeable Construction Activities:

- Sound wall removal/reconstruction
- Sewer line relocation
- Vegetation removal
- Replacement planting
- PG&E and AT&T service work
- Creating a soil berm from excavated soils containing Aerially Deposited Lead (ADL) in State's ROW
- Constructing additional lanes
- Replacing existing auxiliary lanes








TREE REMOVAL NEAR HILLSDALE RESIDENCES



VEGETATION REMOVAL NEAR HOLLY







- Project Progress
- Construction Interface with Local Communities
- Traffic impacts
- Public Outreach Plan
- Cost Update

SM 101 EXPRESS LANES PROJECT IMPACTS TO MOTORISTS



Cities:

- -Redwood City
- -San Carlos
- -Belmont
- -Foster City
- -San Mateo
- -Burlingame
- -Hillsborough
- -Millbrae
- -San Bruno
- -South San Francisco

Minor Work in:

- -East Palo Alto
- -Menlo Park
- -Palo Alto

Roadway Closures:

- Nighttime freeway lane closures, starting as early as 9:00 p.m. and ending as late at 6:00 a.m.
- Temporary ramp closures
- Temporary local roadway lane closures
- Full freeway closures (2021)



Criteria for Detour Development

- Have drivers pass intended ramp or turn so they "catch" the detour signing
- Use State Routes whenever possible
- Avoid use of residential streets
- Pick routes with greatest capacity (rights over lefts)
- Accommodate city staff input



- Project Progress
- Construction Interface with Local Communities
- Traffic impacts
- Public Outreach Plan
- Cost Update

PUBLIC OUTREACH PLAN - CITY STAFF



- Survey to City Outreach contacts to verify appropriate Public Outreach contacts and level of outreach desired
- Quarterly "newsletter" distributed via email to Elected Officials, City Officials, etc.
- Focused information to cities to distribute as requested

PUBLIC OUTREACH PLAN - PUBLIC



- Weekly construction information, including ramp closure details, emailed to those signed up on the project email list and posted to website
- Community meeting(s) in San Mateo neighborhood with wall and sewer work
- Ramp closure notification on ramps posted two weeks in advance of closures

101 Galtran





CONSTRUCTION UPDATE VIA E-MAIL

SM 101 EXPRESS LANES PROJECT

MONTHLY CONSTRUCTION UPDATE



Project construction is underway! Caltrans is constructing express lanes on U.S. 101 from I-380 in San Bruno to the San Mateo County/Santa Clara County border. Construction activities have begun in Palo Alto and will continue northward to South San Francisco. Construction is expected to occur between 2019 and 2022.

STAY CONNECTED! Caltrans has launched a new website with enhanced digital accessibility. Check out the new SM 101 Express Lanes Project Webpage.

Construction Update

During the month of August, construction activities will continue along US 101 from the San Mateo County/ Santa Clara County border to US 101/ Whipple Avenue and will include lane closures on the freeway, some freeway ramps, and some local City streets next to the freeway.

Freeway Work: Intermittent lane closures will continue on northbound and southbound US 101 from 10 p.m. to 5 a.m., excluding Friday and Saturday nights. During lane closures, at least one lane will remain open at all times.

Freeway work includes:

- · installing freeway sign foundations
- demolishing portions of the existing median barrier
- · installing new median barrier
- installing drainage systems

Ramps: Work on the freeway ramps will continue periodically for restriping and installing temporary traffic monitoring equipment. This work may require temporary, nightly ramp closures in Palo Alto and East Palo Alto. Ramp closures:

 will be displayed on changeable message signs



Construction crews boring in freeway median to prepare for electrical

Ramps: Work on the freeway ramps will continue periodically for restriping and installing temporary traffic monitoring equipment. This work may require temporary, nightly ramp closures in Palo Alto and East Palo Alto. Ramp closures:

- will be displayed on changeable message signs
- · will take place at night
- will last 3 to 8 hours
- · will reopen by 5 a.m. daily
- will have detour signs posted



- Project Progress
- Construction Interface with Local Communities
- Traffic impacts
- Public Outreach Plan
- Cost Update



ESTIMATE DEVELOPMENT

	Estimate Description
2018	
May	Full funding of \$514.3 secured
November	Project Report approved
November	Initial Toll System estimate
2019	
March	Toll System owner determination
June	Toll System estimate with BAIFA
November	Final construction cost estimate
2020	
May	Final So. Segment Toll System Cost estimate
August	Final No. Segment Toll System Cost estimate



ORIGINAL BUDGET - CONTRACT FOCUSED

					in \$	millions
	Budget*		Added SHOPP		Revised Budget	
	Du	aget -	ЭПС	JPP	DU	augei
Environmental, Design & ROW	\$	64.5	\$	0	\$	64.5
South Civil Contract	\$	74.8	\$	0	\$	74.8
North Civil Contract	\$	343.6	\$ 3	3.1	\$	376.7
Toll System Contract	\$	26.6	\$	0	\$	26.6
Highway Planting	\$	4.8	\$	0	\$	4.8
	\$	514.3	\$ 3	3.1	\$	547.4

^{*}Project Report estimate contingency was 12% Civil.









CURRENT COST ESTIMATE - CONTRACT FOCUSED

in \$millions

	Budget		Change	
Environmental, Design &				
ROW	\$ 64.5	\$ 64.5	\$ 0	
South Civil Contract	\$ 74.8	\$ 74.8	\$ 0	
North Civil Contract	\$ 376.7	\$ 388.7 *	\$ 12.0	
Highway Planting	\$ 4.8	\$ 4.8	\$ 0	
Toll System Contract	\$ 26.6	\$ 45.0 *	\$ 18.4	
Toll System Early Opening	<u>\$ 0</u>	<u>\$ 3.1</u>	\$ 3.1	
	\$ 547.4	\$ 580.9	\$ 33.5	

^{*} This estimate includes contingencies of 8% Civil and 15% Toll System.



Additional contingency to address price risk. All

Contingency to cover unforeseen increases with

EXPLANATION FOR COST CHANGES

North Civil Contract

Contingency

Risk Contingency	other adds have been offset by Value Engineering,				
	the SHOPP add, and negotiations. \$12M				
Toll System Contract – breakdown of additional \$18.4M					
Changes from initial estimate	 Cost estimate was a mileage comparison cost based upon other Bay Area express lanes. Now includes: known quantities, higher labor costs, lessons learned from 880, and technology upgrades. \$4.5M 				
Added costs	 In absence of the owner and operator, these cost were not quantified at the time of funding. Now includes: 101 back office upgrades, before/after traffic studies, customer education, network communications design. 				

preliminary estimate.

\$5.8M









LOAN AMOUNT

in \$millions

Additional Project Costs	Loan Amount
North contract risk contingency	\$ 12.0
Toll System contract	\$ 18.4
Southern Segment Opening	<u>\$ 3.1</u>
Subtotal of additional project costs	\$ 33.5
Additional Corridor Costs	
Holly I/C Project Conflict	\$ 1.3
Toll System O&M (1st Year @ 33%)	\$ 4.7
Subtotal of additional corridor costs	\$ 6.0
Total Loan Amount	\$ 39.5
	25



Questions?

Stay informed - sign up to receive construction updates by e-mail.

https://dot.ca.gov/caltrans-near-me/district-4/d4-projects/d4-san-mateo-101-expresslane-project